CITY OF DAWSONVILLE, GEORGIA SCHEDULE OF PROJECTS CONSTRUCTED WITH SPECIAL SALES TAX PROCEEDS SPECIAL LOCAL OPTION SALES TAX

From Inception Through June 30, 2025

<u>Project</u>	Original Budget	Current Project Budget	Prior Year Project to Date	Current Year	Total	Percent Complete
SPLOST # VI						
Road, Streets, Bridges and Sidewalks Water and Sewer Projects Park and Recreation Facilities Farmers Market Facility Public Works Facility and Equipment City Hall Acquisition	\$ 1,250,000 2,750,000 2,250,000 1,000,000 400,000 2,000,000	\$ 1,328,391 350,000 2,450,000 1,138,186 342,000 2,039,200	\$ 1,324,142 316,313 2,436,522 1,107,436 386,322 2,039,348	\$ - - 9,000 - 25	\$ 1,324,142 316,313 2,436,522 1,116,436 386,322 2,039,373	99.68% 90.38% 99.45% 98.09% 112.96% 100.01%
SPLOST # VII	\$ 9,650,000	\$ 7,647,777	\$ 7,610,083	\$ 9,025	\$ 7,619,108	99.63%
Road, Streets, Bridges and Sidewalks Land Acqusition Water - Sewer Projects Public Works Facility and Equipment Parks and Recreation Downtown Revitalization City Hall Facilities	\$ 2,000,000 485,000 2,120,000 121,000 605,000 304,000 545,000 \$ 6,180,000	\$ 2,000,000 485,000 2,120,000 121,000 605,000 304,000 545,000 \$ 6,180,000	\$ 118,069 592,300 - - 420,814 304,000 442,759 \$ 1,877,942	\$ 80,240 -7,925 -39,049 -103,331 \$ 230,545	\$ 198,309 592,300 7,925 - 459,863 304,000 546,090 \$ 2,108,487	9.92% 122.12% 0.37% 0.00% 76.01% 100.00% 100.20%
Total All SPLOST Projects	\$ 15,830,000	\$ 13,827,777	\$ 9,488,025	\$ 239,570	\$ 9,727,595	70.35%
Reconciliation to Capital Projects Fund:						
	Total Expenditures - Capital Projects Fund			\$ 239,570		
	SPLOST VI and VII Expenditures - current year			\$ 239,570		